

CAG-11-133		<div>ATKINSON</div> <div>CONSTRUCTION</div>		3 WEEK SCHEDULE #: 116																																
Strander Boulevard Extension Phase 1, Seg. 2A																																				
		By: IC		Date: 04/30/14																																
		AS-BUILD						APRIL				MAY																	Comments							
RESP	Activity	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	
		M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	
	Substantial Completion																										X									After Striping Complete
	Meetings																																			
	Weekly Owner's Meeting			X							X							X							X											Weekly Meeting @ 1:00 pm
	Paving Precon			X																																Immediately after the 1pm meeting
	Atkinson Safety Week															X	X	X	X	X															BBQ Monday	
	All Hands Safety Meeting at 7am																		X																	
	TESC																																			
ATKN	Erosion Control Maintenance																																			
ATKN	Remove BMP's																																			
	Dewatering																																			
	Water Drawdown (Pump Station)																																			
	Water Drawdown (Foundation)																																			
Slead	Decommission Wells/Remove HDPE																																			After Pump Station is operational
	Roadway/Earthwork																																			
KLB	Finish/Rock Slopes					X																														
KLB	Finegrade CSBC for Curb/Sidewalk	X	X			X			X	X	X	X																								
Wilson	Curb and Gutter		X	X	X																															
KLB	Finegrade CSBC for HMA				X	X			X	X																										
Lakeside	HMA										X	X																								
KLB	Adjust Stockpile									X																										
KLB	BNSF Access Road										X	X	X																							
P. Bros.	Guardrail and Barrier											X	X			X																				
TSI	Luminaire Foundations and Poles					X			X	X			X			X	X	X	X	X			X													
Wilson	Sidewalk and Driveways															X	X	X	X	X																
KLB	Final Grade and Topsoil																	X	X	X			X	X												
StripRite	Striping, PC Curb, Pavement Markers																							X	X	X										
TSI	Permanent Signing															X	X	X	X																	
King	Hydroseeding Topsoil																								X	X										
C. Fence	Fencing along Walls; West Gate																						X	X	X											
	Substructure																																			
ATKN	Install PSE/COR Utility Trench								X	X	X		Proof																							
PURCLL	Pigseal Substructure and Walls															X																				
ATKN	Stage Line Wall Curb												P																							Weather Dependent
	Superstructure																																			
PURCLL	Paint Stage II Girders															X	X	X	X	X			X													
	Pump Station																																			
TSI	Building Electrical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																
NC Power	Install Breaker on Generator				X	X						X	X																						SWITCH OUT LUGS	
TSI	Systems Interface: Prestartup and Telemetry																			X			X	X	X											
JPF	Water Service Installation/RPBP				X	X										X																				
ATKN	RPBP Pad												P																							
KLB	Install 2" Service	X	X	X								X																								
TSI	Install Wet Well/Cable Trench Electrical																	X	X	X			X	X											After Platform	
JPF	Finish Wetwell																	X																		
KLB	Install Structure Ladders and Platforms															X	X																			
E2	Fire Alarm System		X	X	X															X			X												ELECTRICAL INSPECTED	
KLB	Wetwell Channeling and Coating																	X	X																	
Various	Testing and Commissioning																								X	X			X	X	X	X				
ATKN	Install Removable Bollards/Davit Crane																			X			X													
KLB	CSBC Finish Grade																			X			X								X	X	X			
CF	Fencing and Gates for Pond and Pump Station																								X	X			X	X	X	X				