

SW 27th / Strander Boulevard Extension Phase 1, Seg 2A April 2014

Construction Update:

- Pump station testing to begin May 13th.
- Roadway is paved.
- Final grading/topsoil scheduled for 2nd week in May.
- Guardrail, signing, and channelization to be installed in May.
- Roadway scheduled to open to traffic in May 2014, pending completion of Sound Transit driveway and bridge over SPU water main.
- Illumination installation almost complete.
- Punch list items to occur in May.

Construction Photos



April 23rd – After pouring of curb and gutter.



April 30th – After first lift of asphalt. Looking west toward Tukwila.



April 30th – After first lift of asphalt. Looking west toward Tukwila. Trail grading in foreground.



April 30th – After first lift of asphalt. Looking east toward Renton. Trail will go under BNSF on left side of photo.